



HUBBALLI DHARWAD SMART CITY LIMITED

May 2019

Vision: Hubballi Dharwad aspires to be the gateway to southern Deccan region, for trade, business and commerce. It intends to achieve this, with the spirit of inclusion and citizen empowerment, by synergizing the locational advantage, technology, infrastructure, manpower resource and smart governance. This will also make the city high on livability and sustainability, preserving its rich cultural heritage.

Current Status of HD SCL projects	
Total Number of Projects	48
Amount (In Crores)	950
Administrative & Other Expenses (In Crores)	50
Total SCM Grant (In Crores)	1000

Out of 37 Projects tendered	Numbers	Amount in Cr
Projects Completed	6	3.162
Project Awarded/ongoing	14	213.82
Projects tendered	17	299.44
Total	37	516.42

Out of 11 Projects remaining	Numbers	Amount in Cr
Under DPR Stage	1	15
Under FR Stage	10	368.5
Total (INR Cr)	11	383.5



Project Progress

I. Works Completed



Hubballi Dharwad
Smart City Ltd.

Sl. No	Name of the Work	Awarded Cost	SCM/ PPP/ Convergence	Name of the Contractor	Impl. Duration	Date of completion	Physical Progress	Financial Progress	
1	Creating & Maintaining SPV Website	0.015	SCM	Si Tech Solutions, Hubli	6 months	14.01.2018	100% Completed	100%	
2	Smart Toilet (e-toilet)	1.01	SCM	ERAM Scientific Solutions Pvt. Ltd., Thiruvananthpuram, Kerela	6 months	24.09.2018	100% Completed	100%	
3	Desilting of Rajnalla (North)	0.837	SCM	Shri M S Sankagoudashani, Hubballi	1 month	19.09.2018	100% Completed	100%	
4	Desilting of Rajnalla (South)	0.8	SCM	Shri S R Raju, Hubballi	1 month	19.09.2018	100% Completed	100%	
5	Sanitary Napkin Vending Machine	0.130	SCM	M/s. Eva Traders, Chennai	1 month	17.12.2018	100% Completed	100%	
6	Rain Water Harvesting	0.37	SCM	Shri N.H. Talewad, Hubballi	3 months	28.02.2019	100% Completed.	100%	
Total INR Cr		3.162							3

Sl. No	Name of the Work	Awarded Cost	Name of the Contractor	Impl. Duration	Date of completion	Status
1	ICCC (Local System Integrator)	43.93	NEC India Pvt. Ltd.	15 months	18.02.2020	<p>Work Order issued on 19 Nov 2018. Project Kickoff meeting held on 27 Nov 2018. Phase –I activity is in progress:</p> <ul style="list-style-type: none"> • SRS, FRS,& LLD documents has been submitted and reviewed • RFID tagging work in progress in the pilot wards (ward no 14 in Dharwad & ward no 30 in Hubballi) 10000 households are getting covered. (1083 houses already covered) • Clarification from HDMC on letter has been taken regarding the nonperformance of existing GPS trackers of 165 SWM vehicles (Letter is part of annexure) • 183 SIM procurement from BSNL is in progress for RFID readers(10No.) and GPS trackers(173) • Team of officials including environmental engineer, health inspector & supervisors from HDMC has been formed for SWM pilot application and Commissioner HDMC has briefed everyone in joint meeting (office order issued) • BOQ, API Integration Document, Server Sizing and Specs for SWM application has been shared with MSI • Use case document for SWM application was submitted to KUIDFC as per instruction



Project Progress

II. Ongoing/ Awarded Projects

LoA issued + Work Order issued



Hubballi Dharwad
Smart City Ltd.

Sl. No	Name of the Work	Awarded Cost	Name of the Contractor	Impl. Duration	Date of completion	Status
2	Tolankere Lake Redevelopment	15.57	Souhardha Infra Tech Ltd	18 months	16.05.2020	<p>Work Order issued on 17 Nov 2018.</p> <p>119 out of 116 GFC drawings has been given to contractor.</p> <ul style="list-style-type: none"> • Toilet Block: GF column raised, Brick masonry completed, Slab Shuttering in progress • Gardner Room: GF column raised, Brick masonry completed, Slab Shuttering in progress • Ticket Counter: GF column raised, Brick masonry completed, Slab Shuttering in progress • RO Plant: Column raised, Brick masonry in progress • Food Kiosk Unit 1, 2, 3: GF column raised, Brick masonry in progress • Watch tower: Plinth Beam completed • Cattle Feeder Tank: RCC base slabs and RCC side walls done • Artificial Island 1: Embankment completed, stone pitching in progress • Artificial Island 2 : Embankment in progress • Desilting of lake: Nearing completion • Widening of path way from 3m to 7m: As per the MLA's instructions, the pathway widening is in progress. • Railing around the lake: Size stone masonry, pointing completed • Compound wall: Around 150m base slab and wall up to GL is done

Sl. No	Name of the Work	Awarded Cost	Name of the Contractor	Impl. Duration	Date of completion	Status
3	Augmented Reality (AR) based Billboard Revenue Monitoring System	0.73	Manipal Technologies Ltd.	6 months	25.04.2019	<p>Work agreement executed on 02.02.2019</p> <ul style="list-style-type: none"> • SRS & Survey Document has been Submitted and reviewed with Commissioner on 25 April 19. • First phase Survey reports Submitted (285 legal & 201 illegal identified). • Demo of Mobile App has been scheduled on 03 May 19 and training will be scheduled for HDMC staff afterwards. • After training 2 phase of survey will take place with HDMC official together to collect data on existing illegal billboards
4	Redevelopment of Swimming Pool at Hubballi	2.41	MAS Constructions Ltd., Mangaluru	6 months	28.06.2019	<p>Work Order issued on 29 Dec 2018.</p> <ul style="list-style-type: none"> • Dismantling of wall and floor tiles completed. Wall plastering completed. • PVC pipes procured and excavation for over flow drain completed.

Sl. No	Name of the Work	Awarded Cost	Name of the Contractor	Impl. Duration	Date of completion	Status
5	Development of ICCC (Package - 01 Civil & Interior Works)	4.7	Souhardha Infra Tech Ltd	09 months	03.10.2019	<p>Work Order issued on 04 Jan 2019. 100% GFC drawings has been given to contractor</p> <p>Column Concreting:</p> <ul style="list-style-type: none"> • Concreting for Additional two columns is in progress. • In upper ground floor concreting for 13 columns in progress. • For ICCC temporary Setup – False ceiling , electrical work and other work are in progress.
6	MG Park Redevelopment	12.103	MAS Constructions Ltd., Mangaluru	12 months	03.02.2020	<p>Work Order issued on 04 Feb 2019.</p> <ul style="list-style-type: none"> • Toilet blocks for physically challenged: Plinth beam, Column raised up to slab level , Brick masonry in progress • RO plant: Plinth beam, Column raised up to slab level, Brick masonry in progress • Food kiosk: Column raised up to plinth level • Nala: Damaged precast slabs removed, excavation for sub nala is in progress • Removal of damaged pavers in progress.

Sl. No	Name of the Work	Awarded Cost	Name of the Contractor	Impl. Duration	Date of completion	Status
7	Smart Roads Package-04 New Roads	17.73	J M Construction, Bidar	12 months	03.02.2020	Work Order issued on 04 Feb 2019. Land profile survey completed. 13 out of 17 GFC drawings has been given to contractor and remaining 4 are under preparation Storm Water Drain: <ul style="list-style-type: none"> Excavation & PCC bed for storm water drain (left side) completed from chainage Km 0+570 to Km 0+985 Reinforcement from chainage km 0+570 to 0+720 km for 0.6 m drain width completed Raft Concreting from chainage km 0+620 mt to 0+655km for 0.6m drain width completed
08	Smart Roads Package-05 New Roads	31.38	Balajikrupa, Bengaluru	12 months	03.02.2020	Work Order issued on 04 Feb 2019. Land profile survey completed. <ul style="list-style-type: none"> Shifting of existing electrical pole has been discussed with EE HESCOM and letter has been submitted along with estimation on 08 March 19
09	Smart Roads Package-06 New Roads	37.71	Balajikrupa, Bengaluru	12 months	03.02.2020	
10	Basic Services to Urban Poor (BSUP) Package-01	28.72	Balajikrupa, Bengaluru	12 months	03.02.2020	

Sl. No	Name of the Work	Awarded Cost	Name of the Contractor	Impl. Duration	Date of completion	Status
11	Master System Integrator	12.2	Madras Security Printers. Chennai	15 months	27.05.2020	<ul style="list-style-type: none"> • Work Order issued on 28 Feb 2019 to M/S Madras Security Printers. Chennai. Relevant information submitted to KUIDFC that has been requested by MSI
12	Smart School	1.17	M/S Ninerich Infotech, Bengaluru	4 months	07.07.2019	<p>Work order issued on 8th March 2019.</p> <ul style="list-style-type: none"> • Inception documents (Project Management Plan, Risk Management Plan, Resource deployment Plan) have been submitted and reviewed. • Stake holder consultation is scheduled on 2nd May 2019
13	Smart Healthcare	3.06	M/S Ninerich Infotech, Bengaluru	4 months	07.07.2019	<p>Work order issued on 8th March 2019.</p> <ul style="list-style-type: none"> • Inception documents (Project Management Plan, Risk Management Plan, Resource deployment Plan) have been submitted and reviewed. • Stake holder consultation is scheduled on 2nd May 2019
14	ICCC- Room Interior	2.47	M/S Sanjay Marketing, Bangalore	6 months		Work Order issued on 28 Feb 2019 to M/S Madras Security Printers. Chennai.
#	Total	213.883				

Sl. No	Name of the Work	Tendered Cost	SCM/ PPP/ Convergence	Date of Tendering	Pre-bid conference date	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
1	Electrical Crematorium (Re-tendered)	2	SCM	02.03.2019	15.03.2019	10.04.2019	-	6 months	❖ Project is retendered. Last date of bid submission is 08 April 2019. Technical bid opened on 10 th April 2019. 02 bids received. 1) SKS Private Ltd 2) Adoor Private Ltd Technical Bid Evaluation under process.
2	Smart Road Package-01 Gokul Road (Re-tendered)	43	SCM	18.02.2019	05.02.2019	24.04.2019	-	6 months	❖ Project is retendered. Last date of bid submission is 20 April 2019. Technical bid opened on 24 th April 2019. 01 bid received. 1) KMV Projects Ltd, Hyderabad. Technical Bid Evaluation under process.
3	Smart Road Package-02 (Re-tendered)	43	SCM	02.03.2019	29.03.2019	08.05.2019	20.05.2019	12 months	❖ Project is retendered. Last date of bid submission is 06 May 2019.

III. Status of tendered and Retendered works

Sl. No	Name of the Work	Tendered Cost	SCM/ PPP/ Convergence	Date of Tendering	Pre-bid conference date	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
4	Smart Road Package-03 (Re-tendered)	42.5	SCM	02.03.2019	29.03.2019	08.05.2019	20.05.2019	12 months	❖ Project is retendered. Last date of bid submission is 06 May 2019.
5	(BSUP) – 2 (Re-tendered)	41.75	SCM	25.01.2019	06.02.2019	16.02.2019	28.02.2019	12 months	❖ Project is retendered. Last date of bid submission was 14 Feb 2019. One bid received. Bidder technically disqualified. Project need to be Re-Tendered
6	(BSUP) – 3 (Re-tendered)	33.00	SCM	25.01.2019	06.02.2019	16.02.2019	28.02.2019	12 months	❖ Project is retendered. Last date of bid submission was 14 Feb 2019. One bid received. Bidder technically qualified. LOA issued to the bidder on 08.03.2019

III. Status of tendered and Retendered works

Sl. No	Name of the Work	Tendered Cost	SCM/ PPP/ Convergence	Date of Tendering	Pre-bid conference date	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
07	ICCC- Services	3.30	SCM	18.02.2019	17.03.2019	20.04.2019	30.04.2019	09 months	❖ Project is retendered. Last date of bid submission is 20 April 2019. Technical bid opened on 22 nd April 2019 . 01 bid received. 1) IC India Pvt Ltd. Technical Bid Evaluation under process.
08	MSME Industrial Estate - Infrastructure Facility	16.00	SCM	13.02.2019	12.03.2019	24.04.2019	29.04.2019	15 months	❖ Last date of bid submission is 22 April 2019. Technical bid opened on 22 nd April 2019 . 04 bid received. 1) B S Biradar. 2) G Ramesh 3) Police Patil Company 4) S S Patil Technical Bid Evaluation under process.
09	Public Bicycle Sharing	9.50	SCM	13.02.2019	12.03.2019	26.04.2019	30.04.2019	08 months	❖ Last date of bid submission is 24 April 2019. Technical bid opened on 26 th April 2019. No bids Received. Project needs to be retender

III. Status of tendered and Retendered works

Sl. No	Name of the Work	Tendered Cost in Cr	SCM/ PPP/ Convergence	Date of Tendering	Pre-bid conference date	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
10	Solid Waste Management	3.30	SCM	13.02.2019	13.03.2019	26.04.2019	-	3 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 24 April 2019. Technical bid opened on 26th April 2019. 08 Bids Received. ❖ Technical bid evaluation under process
11	Puzzle Parking with Smart Parking	5	SCM	13.02.2019	11.03.2019	24.04.2019	-	9 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 22 April 2019. Technical bid opened on 24th April 2019. 01 Bids Received. 1) Ram Ratan Infrastructure. Technical bid evaluation under process
12	Renovation of Core Markets - Fish Market A: Demolition and Redevelopment	4.76	SCM	13.02.2019	13.03.2019	25.04.2019	-	12 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 23 April 2019. . Technical bid opened on 25th April 2019. 02 Bids Received. 1) Ashraya Construction 2) G Ramesh Technical bid evaluation under process
13	Renovation of Core Markets - Old City Veg Market A: Demolition and Redevelopment	14.30	SCM	13.02.2019	13.03.2019	25.04.2019	-	18 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 23 April 2019. . Technical bid opened on 25th April 2019. 01 Bids Received. 1) Sujay Kumar Shetty (SKS pvt ltd) Technical bid evaluation under process.

III. Status of tendered and Retendered works

Sl. No	Name of the Work	Tendered Cost in Cr	SCM/ PPP/ Convergence	Date of Tendering	Pre-bid conference date	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
13 (b)	Renovation of Core Markets - Old City Veg Market B: Rehabilitation of Kattas and Shops	0.75	SCM	19.02.2019	11.03.2019	04.05.2019	20.05.2019	3 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 02 May 2019. ❖ No Bids Received, ❖ Project need to be Retendered.
14 (a)	M G Park Phase-II (Toy Train)	5.00	SCM	15.02.2019	14.03.2019	02.05.2019	10..05.2019	6 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 29 April 2019. ❖ No Bids Received, ❖ Project need to be Retendered.

III. Status of tendered and Retendered works

Sl. No	Name of the Work	Tendered Cost in Cr	SCM/ PPP/ Convergence	Date of Tendering	Pre-bid conference date	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
14 (b)	M G Park Phase-II (musical fountain)	5.00	SCM	15.02.2019	14.03.2019	02.05.2019	10..05.2019	6 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 29 April 2019. ❖ 1 Bid received (BNA Technology Consulting Ltd) Technical Bid evaluation under process
15 (a)	Renovation of Core Markets - Janta Bazaar Package (A) Rehabilitation of 200 Kattas	0.34	SCM	16.02.2019	15.03.2019	02.05.2019	18.05.2019	3 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 30 April 2019. ❖ 3 bids received. 1. Anirudh k Bengeri 2. Jagdish Bashettappa Wali 3. Sadanand Shetty. ❖ Technical Bid evaluation under process

III. Status of tendered and Retendered works

Sl. No	Name of the Work	Tendered Cost in Cr	SCM/ PPP/ Convergence	Date of Tendering	Pre-bid conference date	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
15 B	Renovation of Core Markets - Janta Bazaar Package (B) Demolition and Redevelopment	17.30	SCM	16.02.2019	15.03.2019	02.05.2019	10.05.2019	18 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 30 April 2019. ❖ 01 Bids Received. 1) Sujay Kumar Shetty (SKS pvt ltd) Technical bid evaluation under process.
16	Digital Display Board	4.64	SCM	16.02.2019	15.03.2019	-	-	9 months	-
17	Green Campus	5.00	SCM	19.02.2019	17.03.2019	04.05.2019	10.05.2019	18 months	<ul style="list-style-type: none"> ❖ Last date of bid submission is 02 May 2019. ❖ One Bidder participated(PIYUSH INFRA TECH PRIVATE LIMITED) ❖ Technical evaluation is under process
#	Total	299.44							



Project Progress

IV. Projects Under DPR/ RFP Stage



Hubballi Dharwad
Smart City Ltd.

Sl. No.	Name of the Work	DPR Cost	SCM/ PPP/ Convergence	Status/ Remarks
1	Chittaguppi Hospital Upgradation	15	SCM	Draft DPR is prepared.
#	Total (INR Cr)	15		



Project Progress V. Projects Under FR Stage



Hubballi Dharwad
Smart City Ltd.

Sl. No.	Name of the Work	Tentative Cost	SCM/ PPP/ Convergence	Status/ Remarks
1	Nehru Stadium Redevelopment and Nehru Ground Development Phase – II	28.50	SCM	FR under preparation
2	Multi Utility Building	30.00	SCM	FR under preparation
3	Nala Renovation	30.00	SCM	FR under preparation
4	Underground Drainage in & around ABD area	35.00	SCM	Revised Scope of Project under Progress.

Sl. No.	Name of the Work	Tentative Cost	SCM/ PPP/ Convergence	Status/ Remarks
5	Medar Oni Smart Vending & Parking	05.00	SCM	FR under preparation
6	Water Supply in ABD area	15.00	SCM	Revised Scope of Project under Progress.
7	Unkal Lake Upgradation	15.00	SCM	FR under preparation
8	Place-Making projects with Smart Parking & Plaza	50.00	SCM	Revised Scope of Project under Progress.



Project Progress V. Projects Under FR Stage



Hubballi Dharwad
Smart City Ltd.

Sl. No.	Name of the Work	DPR Cost	SCM/ PPP/ Convergence	Status/ Remarks
09	Renovation of Core Markets - MG Market	95.50	SCM	FR and Draft DPR under preparation
10	Smart Utility Centre with Smart Parking	70.00	SCM	FR and Draft DPR under preparation
#	Total (INR Cr)	374.0		

Current Status of HDSCL projects		Out of 4	
		Total Work Orders issued	Total Projects Tendered
Total Number of Projects	4	01	03
Amount (In Crores)	164.82	50	114.82

LoA issued/ Awarded/ Ongoing

Sl. No	Name of the Work	Cost (in Cr)	Date of Tendering	Pre bid conference	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
1	Smart Parking Tower (Multi Level Car Parking)	50	26.06.2018	16.07.2018	05.09.2018	29.09.2018	24 months	Out of INR 50 Cr, INR 10 Cr is SCM Grant funded & INR 40 Cr is PPP funded. Work order was issued on 28 Dec 2018.
#	Total	INR 50 Cr						

Projects under Tender Stage

Sl. No	Name of the Work	Cost (in Cr)	Date of Tendering	Pre bid conference	Technical Bid opening Date	Financial Bid opening	Impl. Duration	Status / Remarks
1	Intelligent Poles (Smart Poles)	48	02.03.2019	22.03.2019	10.05.2019	20.05.2019	12 months	Last date for bidding 08 May 2019.
2	LED Street lights	64.51	10.01.2019	28.01.2019	10.05.2019	20.05.2019	6 months	Last date for bidding 08 May 2019.
3	Rooftop Solar	2.31	02.03.2019	22.03.2019	10.05.2019	20.05.2019	4 months	Last date for bidding 08 May 2019.
#	Total	INR 114.82 Cr						



Project Progress Convergence Projects



Hubballi Dharwad
Smart City Ltd.

Sl. No.	Name of the Work	DPR Cost	Work order cost	Status
Work Completed				
1	Smart Toilet (e-toilet)	1.03	0.95	Work Completion Date: 24-09-2018 Financial Progress: 0%
	Total	1.03	0.95	
Work in progress				
2	Solid Waste Management	65.00	60.40	Work order issue Date: 01-01-2018 Duration of project- 12 months
3	Strom Water Drains	12.89	10.97	Work order issue Date:09-01-2018 Duration of project- 12 months
4	Underground Drainage System	186.00	182.00	Work order issue Date: 12-05-2018 Duration of project- 18 months
	Total	263.89	253.37	
DPR Stage				
1	Rain Water Harvesting	1.00	1.00	Tentative date of tender: 31.01.2019
	Total	1.00	1.00	
Total			255.32	

Thank you

Follow us on



<http://www.facebook.com/hubballidharwadsmartcityltd>



<http://twitter.com/hdsmartcity>



<http://www.instagram.com/hubballidharwadsmartcity/>



<http://hubballidharwadsmartcity.com/>



Contact us at:

Hubballi-Dharwad Smart City Ltd.
4th Floor, F Block, IT Park, Hubballi 580 030

www.hubballidharwadsmartcity.com