

STATUS OF PROJECTS

Name of the City HUBBALLI-DHARWAD SMART CITY LIMITED

| Sl.No | Name of the Project | DPR/ W O Cost | W.O Date | Work Completeion Date | Financial Expenditure Till Date | Components Completed till Date | Work in progress | Remaining Components |
|---------------------------|---|---------------|------------|--|---------------------------------|---|---|--|
| Completed Projects | | | | | | | | |
| 1 | Creating & Maintaining SPV Website | 0.015 | 14.07.2017 | 21.07.2017 | 0.01 | Completed | | |
| 2 | Desilting of Rajnalla (North) | 1.01 | 21.05.2018 | 26.09.2018 | 0.82 | Completed | | |
| 3 | Desilting of Rajnalla (South) | 0.937 | 23.05.2018 | 19.09.2018 | 0.77 | Completed | | |
| 4 | Smart Toilet (e-toilet) | 0.8 | 24.03.2018 | 25.03.2019 | 1.04 | Completed | | |
| 5 | Sanitary Napkin Vending Machine | 0.13 | 25.10.2018 | 19.12.2018 | 0.13 | Completed | | |
| 6 | Rain Water Harvesting | 0.37 | 23.07.2018 | 25.12.2018 | 0.28 | Completed | | |
| 7 | Redevelopment of Swimming Pool at Hubballi | 3.03 | 27.12.2018 | EOT1: 15.09.19 EOT2: 30.11.19 | 2.212 | Completed | | |
| 8 | Smart School | 1.17 | 08.03.2019 | 30.10.2019 | 0.86 | Completed (CAPEX Payment 100%) | | |
| 9 | Smart Healthcare | 3.06 | 08.03.2019 | 30.10.2019 | 2.26 | Completed (CAPEX Payment 100%) | | |
| 10 | M G Park Phase- I (musical fountain) | 4.67 | 03.08.2019 | EOT1: 14.09.20 | 3.47 | Completed (CAPEX Payment 100%) | | |
| | | 15.192 | | | 11.852 | | | |
| Ongoing Projects | | | | | | | | |
| Sl.No | Name of the Project | DPR/ W O Cost | W.O Date | Work Completeion Date | Financial Expenditure Till Date | Components Completed till Date | Work in progress | Remaining Components |
| 1 | Basic Services to Urban Poor (BSUP) Package-01 (67 Roads) | 31.14 | 04.02.2019 | 31.08.2020 | 14.27 | 1. Drain completed-10.95km 2. Utility-4.5km 3. paver installation-2.5km 4. Nala-500m 5. Feeder pillar Foundation-110 nos 6. Street light Foundation-110nos 7. Water supply 90mm-1220m, 110mm-5423m, 160mm 1053m HSC-738 Nos 8. LT Cable-5017km 9. DWC 160mm-5.07km 10.HSC 2cr 16sqmm cable-6.45 km 11.Street light cable -4.925km 12. DWC 50mm for street light cable-4.9km | 1.Road 66 Slab concreting 2.Road 24 wall concreting 3.Road 25 Slab concreting 4. Road 28 Utility trench excavation 5. Road 34 Road formation 6. Road 31 Pavers fixing 7. Road 70 PCC and Drain Excavation 8.Road 28 and 26 LT chambers wall concreting 9. Road 26 Pole releasing 10. Road 26 and 27 Electrical HSC 11. Road 33 and 18 Grating fixing 12. Road 28 Jointing and HSC connection (water line) 13. Nala plumbing | 1.Concrete Roads 2. Catch Basins 3. Nala Fencing 4. Street light pole 5. LT Chambers Slab fixing 6. Water supply main line laying and jointing 7. DMA wise valve fixing 8. Nala box culvert 9. Anganwadi toilet block construction 10. Theme painting Govt school Elwtrical works. |
| 2 | Basic Services to Urban Poor (BSUP) Package-03 (35 Roads) | 31.91 | 04.06.2019 | 31.03.2021 | 5.1 | 1. School no.1 Electrical works 2. LT chambers -26 nos 3. Feeder pillar -30nos 4. Street light foundation-53 nos 5. Drain wall -5008m 6. Drain slab -6156 m 7. Road no.1 HSC-41 nos 8. DWC pipes-3717m 9. DWC ducts -1616m | 1.Slab concreting for drain 2.Ouside plastering for School No.1 3.Electrical work for school No. 5 4. Excavation for Strom water drain 5. LT chamber PCC and Wall concreting 6. MS grill Fixing for school no.1 | 1. Outside Painting for School no.1 and 5 2. Compound wall construction for school 3. Primary Health center 4. Entrance arch/ gate for school |
| 3 | Basic Services to Urban Poor (BSUP) Package-02 | 41.75 | 02.01.2020 | 01.01.2021 | 0 | Survey Work | Silt removal from existing drains | Scope Road Length: 10.11 Kms (Asphalt-3.52 Kms and Concret 6.61 Kms) |
| 4 | MSME Industrial Estate - Infrastructure Facility | 18.4 | 10.06.2019 | EOT1: 30.01.2021 | 6.86 | Total length Drain length 4200 m 1. Drain work :3900m 2. HT/LT chambers 30 no's 3. DWC pipe-2180m 4. 7way Multiduct-1090m 5.GSB: 2100m 6. DLC: 1900m 7. PQC:350m | 1.Slab Concrete for Drain work is in progress. 2. Electrical work Survey 3. LT & HT Chambers 4. DWC pipe laying 5. GSB: 500m 6.PQC 200m | Total road length 2.12 Km Total Drain Length 4.24 Km Utility Coridor - 4.24 Km 1. WMM/GSB/PQC/DLC |
| 5 | Smart Roads Package-04 New Roads | 21.09 | 04.02.2019 | EOT1: 30.06.2020 EOT2: 27.12.2020 | 6.03 | 1. Drain work :3900m F DWC Pipe-3700 m G 7way Multi duct-4000m H Electrical & OFC Chambers-36nos 2.DLC 1400m 3. GSB 1450m 4.PQC 710m | 1. Drain work : 100 m . 2.Electrical Work. A. LT & HT Chambers.(42Nos) b. Pole and Feeder Pillar Foundation Light Poles Foundation | Total road length - 2.07 Km Total Drain Length - 4.14 Km Utility Coridor - 4.14 Km 1.WMM/GSB/PQC/DLC 2.Drain length: 400m |

| Sl.No | Name of the Project | DPR/ W O Cost | W.O Date | Work Completeion Date | Financial Expenditure Till Date | Components Completed till Date | Work in progress | Remaining Components |
|-------|---|---------------|------------|-----------------------|---------------------------------|--|---|--|
| 6 | Smart Roads Package-05 New Roads | 31.39 | 04.02.2019 | 03.02.2021 | 3.5 | Utility Duct: wall:3084m 7way Multi Duct: 750m NP3 pipe 388m DWC 160mm: 260m | Drain Work: wall:500m 7way Multi Duct: 500m NP3 pipe 300m DWC 160mm: 200m | Scope Road Length: 3.768 Kms variation submitted |
| 7 | Smart Roads Package-06 New Roads | 37.719 | 04.02.2019 | 03.02.2022 | 2.96 | utility Duct: 1900m 7way Multi Duct: : 500m | Drain Work: wall:1000m | Scope Road Length: 3.05 Kms variation submitted |
| 8 | Smart Road Package-02 | 50.75 | 17.02.2020 | 17.02.2021 | 2.35 | Survey work | Total drain work -20km 1. Dismantling of existing drain and top slab-910m 2. Excavation for SWD-163m 3. PCC SWD-163m 4. Raft -40m | 1. SWD Wall 2. SWD top Slab 3. Construction of LT/HT Chambers 4. Laying of DWC and 7 way multiduct 5. Construction of footpath. |
| 9 | Smart Road Package-01 Gokul Road | 43 | 15.05.2020 | 14.05.2021 | 0 | Survey Works | Design Finalization | Scope Concret Road-0.5 Kms Foot Path Reconstruction 8Kms (4*2 Site) Foot Path constrution 2 Kms (1*2 Site) |
| 10 | Smart Road Package-03 | 44.44 | 24.06.2020 | | 0 | | LoA Has been Issued , awaiting for BG | Scope Road Length: 5.069 Kms |
| 11 | Redevelopment of Bengeri Market | 6.8 | 05.10.2019 | 04.10.2020 | 0 | 1. Raft Concrete 2.Column Concrete 3. Drain Raft: 4. Drain Wall: | 1. Back Filing for Toilet Block 2. Drain Raft: 3. Drain Wall 4. Excavation & PCC for tensile roofings column | 1.Plingth Beam 2. Slab Concrete |
| 12 | Redevelopment of Unkal Market | 2.03 | 05.10.2019 | 04.10.2020 | 0 | Barricading work Completed PCC work Completed RO Plant Plingth Beam Concrete Toilet block PCC | Column Barbending Toilet Block Footing Barbending RO Plant Column Barbending | 1. Excavation, PCC, Raft, Column Erection 2. Plingth Beam, Slab Concreting. |
| 13 | Renovation of Core Markets - Fish Market | 5.38 | 06.08.2019 | 06.08.2020 | 0.42 | 1.Survey Work 2.Area Identified by HDMC for Rehabilitation 3. Cleaning of Rehabilitation Site 4 Excavation-PCC&RCC upto Plinth Beam for columns & Plinth Beam at rehabilitation site 5 Structural steel column erections for 6 shops 6.Truss erection for 5 shops for rehabilitation center | 1. Soil Investigation 2. Facilities (water and electricity) | 1. Demolition 2. Excavation at 1.5m Depth 3.foundation for Building And Retaining Wall 4. Ramp 5. Column Structure 6. Beam and Slab(GF, mezanine) 7. Truss work (Top Slab) |
| 14 | Renovation of Core Markets - Old City Veg Market | 13.96 | 06.08.2019 | EOT1: 07.10.2020 | 0 | 1.Survey Work | 1. Soil Investigation | 1. Demolition 2. Excavation at 8.1m Depth 3.Raft foundation for Building And Retaining Wall 4. Ramp 5. Column Structure 6. Beam and Slab(Basement 2,1, LGF, UGF, FF, SF, TF and Terrace Floor) |
| 15 | Renovation of Core Markets - Old City Veg Market B: Rehabilitation of Kattas and Shops | 0.76 | 23.12.2019 | 23.03.2020 | 0 | 1.Rehabilitation work in progress | Work Order Issued | |
| 16 | Renovation of Core Markets - Janta Bazaar | 18.35 | 06.08.2019 | 06.02.2021 | 0 | 1.Survey Work | 1. Soil Investigation | 1. Demolition 2. Excavation at 3m Depth 3.Raft foundation for Building And Retaining Wall 4. Ramp 5. Column Structure 6. Beam and Slab(Basement 1, LGF, UGF, FF, SF & TF) |
| 17 | Renovation of Core Markets - Janta Bazaar Package (A) Rehabilitation of 200 Kattas | 0.3 | 06.08.2019 | 05.11.2019 | 0 | | Consultation with Stake holders | Construction of 200 Kattas |

| Sl.No | Name of the Project | DPR/ W O Cost | W.O Date | Work Completeion Date | Financial Expenditure Till Date | Components Completed till Date | Work in progress | Remaining Components |
|-------|--|---------------|------------|--|---------------------------------|---|--|---|
| 18 | Tolankere Lake Development | 17.45 | 16.10.2018 | 16.04.2020 | 4.76 | 1.Proposed Islands (2 No), 2.Existing Island (1 No), 3.Cattle feeder Tank(1 No), 4.Toilet Block: waterproofing work, 5. Retaining wall 770m(810 m), 6.Watch tower:Parpet brick work and external plaster work and SF roof Beam Concrete,,Truss work. 7. Ticket Counter: External plastering, 8. RO Plant: External plastering work, 9. Food Kiosk Unit 1, 2, 3,4:External plastering, 10. Vermicompost Plingth Beam Concrete, 11. Amphi Theatre, 12. Borewell | 1.Widening of path way from 3m to 7m-Embankment 2.Toilet Block: Tiles work 3. Retaining Wall- 40m 4.Landscape and hard scaping. (Hardscape total quantity including resetting 8337 Sqm, Resetting 3675 Sqm) 5. Kerb stones fixing(pathway) 6. Entrance Gate 7. Irrigation Works, electricals works 8. Security Building | 1.Jetty Works 2.Fountain. 3. Badminton & Basketball Court. |
| 19 | MG Park Redevelopment | 13.313 | 03.08.2018 | EOT1: 31.05.2020 EOT2: 23.11.2020 | 3.536 | 1.Construction of Retaining wall (280 m) 2. Building for RO and water ATM(Plastering and Flooring) 3.Storm water drains (850 m) 4.Construction of Pond 5.Handicap Toilet 6.Vermi compost unit (Plastering & Floor surface) 7. Equipment (Gym, Children play, Sensor park play) 8..Gazebo 9. Amphitheter (Flooring & Railing) 10. Tensile Roofing 11. Compound Plastering | 1. Food kiosks (2nos) (Flooring), 2.Proposed Hardscape works, 3. Landscaping, 4. Sewerage connections to existing and proposed toilets, 5. Storm water drains(400 m), 6. Walkway Pavers 380m. 7. Meditation Deck column, 8.Paver Laying Around Glass House in Progress, 9. RO Plant (Painting & Equipment), 10. Electrical pole foundation 11. Compound wall Grill Fixing, SS Railing 207m 12.Irrigation works (Pipeline works with 5 HP monoblock pump) 13.Electrical Cable Laying Works | 1. Enterance Facade & Signage board for Aquarium 2. Base for seating in Skating track 3. Signage Boards 4 Recharge pits -10nos |
| 20 | M G Park Phase - II (Toy Train) | 4.2 | 26.11.2019 | EOT1: 27.12.2020 | 0.42 | 1. Survey Works 2.Design Approval 3.Dismantling of existing track | Site developmental works Existing Rail track & boogi -Manufacturing at pune Fabrication work | Installation and Go Live |
| 21 | MG Park: Redevelopment of Glass House | 5 | 21.07.2020 | 20.01.2021 | 0 | | Work Order Issued | |
| 22 | Nehru Ground Development Phase – I and II | 20.26 | 05.06.2020 | 04.06.2021 | 0 | Survey Work Seeting up of Quality Control/Testing Lab | Design Finalization | |
| 23 | Procurement and Installation of Boom Barriers-Call3 | 5 | 02.06.2020 | 17.10.2020 | 0 | | Work Order Issued | |
| 24 | Solid Waste Management | 3.84 | 23.03.2020 | 30.06.2020 | 1.41 | 1. Procurement of 15 Auto tippers | Procurement of Jetting Machines | Scope: Supply of 15 no of Garabage Auto Tippers Supply of 03 No of Jetting Machines |
| 25 | Puzzle Parking with Smart Parking | 4.59 | 29.06.2019 | 29.03.2020 | 0.44 | Footing excavation PCC Counm Conreting | Column Concrete curing | 1. Pedestal 2. Plingth Beam 3. Erection of main Structure |
| 26 | Master System Integrator | 12.2 | 07.03.2019 | 07.12.2019 | 8.91 | | Work Order Issued on 28 Feb 2019 to M/S Madras Security Printers. Chennai. | |
| 27 | Digital Display Board | 4.98 | 17.12.2019 | 16.12.2020 | 0 | | Work order issued | |
| 28 | Establishment of QC Laboratory | 0.85 | 31.01.2020 | 30.07.2020 | 0 | Design Approved Excavation Completed Column Footing Completed | Coloumn Shuttering in progress | |
| 29 | Supply and Installation of CCTV poles | 0.408 | 12.03.2020 | EOT1: 14.09.2020 | 0 | Design and Specification of Camera poles submitted, Approved for Procuremnt | Procurement of Camera poles | Supply of 160 CCTV camera Poles |
| 30 | Augmented Reality (AR) based Billboard Revenue Monitoring System | 0.73 | 02.02.2019 | 30.09.2019 | 0.097 | 1. SRS & Survey Document . 2.Survey reports have been Submitted | Application Development for Android OS. User Acceptance Test | • Database Integration on Linux Servers provided by MSI for hosting of application • Go-Live |

| Sl.No | Name of the Project | DPR/ W O Cost | W.O Date | Work Completeion Date | Financial Expenditure Till Date | Components Completed till Date | Work in progress | Remaining Components |
|-------|--|---------------|------------|-----------------------|---------------------------------|--|--|--|
| 31 | ICCC (Local System Integrator) | 43.93 | 19.11.2018 | 31.08.2020 | 20.44 | 1. Installation of RFID tags 24800 Nos, 2. 147 GPS trackers installed in HDMC Auto Tipppers, 3.Design & Supply of all the components 34.53 Cr Hardware materials procured, 4. SWM application development, 5. Use case for SWM, 6.finalization of SRS, FRS & SDD 7. Soft Launch of Temporary Control Center establishment (Installation of Equipments & SWM Application), 8. Installation of Server at Temporary Command Control Center 9.20 Fuel Sensors for HDMC owned vehicles installation. 10. Procurement of 54 RFID readers | 1. SWM application Customization. 2.Integration with ICOP Platform 3. BRTS integration for ITMS 4. Installation of 2,75,000 RFID Tags | 1.Installation & Commissioning of all the components 2. Integration With Dept of Police for CCTV surveillance Monitoring. 3.Installation Of Camera Poles 4.System Acceptance & Go-Live |
| 32 | Development of ICCC (Package - 01 Civil) | 4.91 | 04.01.2019 | 03.04.2020 | 2.09 | 1.Retrofitting of 4 existing columns and 2 additional columns completed, 2. UGF slab work completed, 3.Temporary Commond Control Room Work, 4. Staircase First Flight, 5. Mezzanine Floor Slab, 6. LGF Plastering, 7. Rebaring Work for Mezzanine floor and 12.9 m Slab, 8. UGF Aerated Block masonry and plastering, 9.Staircase Shuttering and Barbending Work -Second-Flight, 10. First Floor 12.9m Level slab Concrete work, 11. Water tank upto Base Slab 12.Water tank: base slab | 1. Above 12.9m Coloumn, Shuttering and bar bending Works 2. Tiles Flooring at UGF 3. Column and bracket works for 15.2m level slab 4. Control room (2nd Floor) Slab 5. Water tank: 16.2 roof slab barbending 6. Ground Floor Partition work 7. ISMB structural Beam erection 8. First Floor litle works | 1. Fininshing Works at UGF, FF, Mezzanine floor at Terrace floor 2 Block Work for FF. 3. Plastering and Flooring work for FF 4. Fire Sump & Pump House |
| 33 | ICCC– Services | 3.46 | 27.06.2019 | EOT1: 23.08.2020 | 0.45 | 1.Installation of modular UPS at Temporary Command Control Center 2. Procured and installed PAC for Temporary Command Center 3. Lighting and power Circuit for upper ground Floor 4. UPS & AC wiring for UGF 5. Data and Telephone Cabling | 1. Electrical and HVAC plan finalization for UGF 2. Plumbing and sewerage Connection. 3. Cable tray arrangement for cable laying 4. Smoke detectors | 1. Electrical Work. 2. HVAC system 3. Fire safety 4. IBMS work |
| 34 | ICCC- Room Interior | 3.27 | 23.02.2019 | 21.02.2020 | 0 | | | Interior Work for ICCC Building |
| 35 | Public Bicycle Sharing | 8.5 | 10.10.2019 | EOT1: 14.11.2020 | 0.34 | 1. Survey Reports 2. System planning 3. Station Installation plan 4.Application Development Plan | 1. Development Of Application 2. Supply Installation and Commissioning of Control Center operations 3. Website, mobile application | 340 Bicycles 34: Docking Stations 1. Procurement and Installation of Project Components 2. on ground testing. 3. User generation Campaign. 4. Commissioning of Project Components & Go-Live |
| 36 | Chittaguppi Hospital Upgradation | 26.18 | 29.05.2020 | 28.05.2021 | 0 | Dismantling of Existing Columns Column Concrete | Slab Beam Form work | Administrative block, Hospital Building. Slab Beam, Slab Concrete, Brick Masonary |
| 37 | Medar Oni Dispensary | 4.6 | 02.01.2020 | 01.01.2021 | 0 | Survey Work Demolition of Existing Structure | Demolition of Compound wall Barricading Of site | Basement floor for 2 wheeler parking Ground Floor: Dispensary First Floor: Diagnostic Laboratory Second Floor: OPD |
| 38 | Electrical Crematorium | 2.9 | 31.12.2019 | 30.12.2020 | 0 | | Survey Work | |
| 39 | Unkal Lake Phase-02 | 36.6 | 17.06.2020 | 16.09.2021 | 0 | | Work Order Issued | |
| | Unkal Lake Upgradation | 14.83 | 31.07.2020 | 31.07.2021 | 0 | | Work Order Issued | |
| | Proposed Variation | 4 | | | 0 | | | |
| | | 645.17 | | | 84.383 | | | |

Tendered Projects

| Sl.No | Name of the Project | DPR/ W O Cost | W.O Date | Work Completeion Date | Financial Expenditure Till Date | Components Completed till Date | Work in progress | Remaining Components |
|-------------|---|---------------|-------------------------------|------------------------|---|--------------------------------|--|---|
| Sl.No | Name of the Project | DPR Cost | Tender Notification Date Date | Date of Tender Receipt | Status | | | |
| 1 | Tolankere Lake Development Phase-02 | 5 | 17.06.2020 | 31.07.2020 | Project Tendered. No bids Received, Project to be retendered. | | | |
| 2 | Swimming Pool Development Phase-02 | 5 | 30.07.2020 | 18.08.2020 | Project Tendered. | | | |
| | | 10 | | | | | | |
| DPR Stage | | | | | | | | |
| Sl.No | Name of the Project | DPR Cost | | | Status | | | |
| 1 | Nala Renovation | 50 | | - | DPR under preparation | | | |
| 2 | Construction of sports Complex. | 130 | | | DPR under preparation | | | |
| 3 | Unkal Lake Upgradation Phase-3 | 23 | | | DPR under preparation | | | |
| 1 | Improvement of Old Hubli NWRRTC Bus Stand | 35 | | | Concept Report Submitted to KUIDFC, Under Compliance | | | |
| 2 | Vani Vilas Development (BSUP) | 12 | | | Concept Report Submitted to KUIDFC , Under Compliance | | | |
| | | 250 | | | | | | |
| PPP Project | | | | | | | | |
| Sl.No | Name of the Project | DPR Cost | Tender Notification Date Date | Date of Tender Receipt | Name of Contractor | W.O Date | Present Status | |
| 1 | Smart Parking Tower (Multi Level Car Parking) | 50 | 26.06.2018 | 03.09.2018 | M/S Suresh Enterprises Pvt Ltd | 28.12.2018 | The Design is under process Excavation for Cellar-02- Completed | Project Scope: No of Floors: Cellar-02 Floors G+4 Floors Plot Area: 4050SQM Total Net FAR Area: 7063.48 SQM Vehicle Parking: 404 No. Break up: Bi-cycle-20no. Two wheeler: 178 no. 4 Wheelers: 206 no. |
| 2 | LED Street Lighting | 64.2 | 18.10.2019 | 31.01.2020 | | | Two Bids Received, Bid evaluation is in Progress | Scope of Work: 58064 Light Poles(includes Street Light and Flood Lights) CCMS panels:1571 No CCMS software: 1No Smart meters: 1571 No |
| 3 | Solar Roof Top | 2.3 | 14.05.2020 | 22.07.2020 | | | No Bids Received Project to be retendered. | Scope of Work Capacity 1kWp to 10 kWp- on 5 buildings 30.21 kWp to be Installed >10kWp to 50 kWp- on 4 buildings 130kWp to be Installed >50kWp to 100 kWp- on 2 buildings 180kWp to be Installed Total on 11 Buildings, 340kWp to be installed |
| | Total | 116.5 | | | | | | |

| Sl.No | Name of the Project | DPR/ W O Cost | W.O Date | Work Completion Date | Financial Expenditure Till Date | Components Completed till Date | Work in progress | Remaining Components |
|-----------------------------|--|----------------|----------------------------|-----------------------|---------------------------------|--------------------------------|------------------|----------------------|
| Convergence Projects | | | | | | | | |
| Sl No. | Name of the Project | DPR Cost in Cr | Amount Put to Tender in Cr | Work Order Cost in Cr | Financial Progress | Stage of Project | | |
| Completed Projects | | | | | | | | |
| 1 | Water Supply System - 24/7 Water Supply- with smart metering | 115 | 113 | 113 | 113 | Work Completed | | |
| 2 | Improvement of Road - Kamaripeth police station to Unkal Cross | 46 | 45.96 | 45.96 | 45.96 | Work Completed | | |
| 3 | Storm Water Drains | 15.22 | 14.13 | 14.13 | 14 | Work Completed | | |
| 4 | e-Toilets | 1.03 | 0.95 | 0.95 | 1 | Completed | | |
| 5 | Repair of lamington school | 3 | 3 | 3 | 2 | Work Completed | | |
| 6 | Bulk Water Improvement Hubballi-Dharwad | 26 | 26 | 26 | 17.18 | Work Completed | | |
| 7 | Road work from industrial estate to Tatvadarsha hospital | 1 | 1 | 1 | 1 | Work Completed | | |
| 8 | Providing sewerage system to Hubballi-Dharwad twin cities under AMRUT - Additional Grant | 16.75 | 16.75 | 16.75 | 12.8 | Work Completed | | |
| | | 224 | 220.79 | 220.79 | 206.94 | | | |
| Ongoing Projects | | | | | | | | |
| 1 | Under Ground Drainage System | 186 | 182 | 182 | 120 | Work Order Issued | | |
| 2 | Integrated Solid Waste Management | 65 | 60.04 | 60.04 | 28.5 | Work Order Issued | | |
| 3 | Improvement of Road - Indi pump to Unkal in Hubli City Limit | 40 | 40 | 40 | 8 | Work Order Issued | | |
| 4 | Improvement of Road - Old NH-4 road Kamaripeth Police station to Unkal Cross Via Bhart Mill, Vikas Nagar | 30 | 30 | 30 | 6 | Work Order Issued | | |
| | | 321 | 312.04 | 312.04 | 162.5 | | | |
| Convergence Total | | 545.00 | 532.83 | 0.00 | 369.44 | | | |